

BHRUHAT BANGALORE MAHANAGARA PALIKE**EXTENTION OF TIME PROPOSAL**

1	Name Of Work	Improvements to roads of BGS Layout in ward no 07, Byatarayanapura,
2	Amount of Work Portion	2994400.00
3	Estimate cost	30.00 Lakhs
4	Name Of Contractor	M/s KRIDL
5	Agreement No.	98/17-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/98/17-18 Date: 02.03.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	480 days
15	Date of recommending time limit applied for	24.8.2019
16	Wheather the original application of contractor is enclosed	yes ✓
17	Balance work remaining to be done	nil

18	Probable time required for completion of remaining work	Nil.
19	Cost of work charged establishment charge on the work after the expiry of original period	Yes
20	Whether the notice as per clause has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Rs 10/day And may be considered
22	Remarks of the EE with the daily rate of penalty proposed	4800-00 (4800 days)

M. M. L. N. D.
Assistant Engineer

Asst. Exec. Eng.
Asst. Executive Engineer
Kodigehalli Sub Division
Bangalore - 560 092

Executive Engineer
Executive Engineer
Byatarayanapura Division,

Chief Engineer
Chief Engineer
Yelahanka Zone